



WASTEWATER PREHANDOVER CHECKLIST

Subdivision Name		Contractor	
WAPC and Plan number		Superintendent	

CHECKLIST ITEMS

Copy of accepted Isolation Plan/CTW attached		Access Chamber and Maintenance Shaft levels set (correct types used)	
Water Corporation products used as per Strategic Products Register (documentation attached)			
Pipe layer certification attached		Access Chamber numbers verified and fitted correctly	
Boring methodology attached (if applicable)		Property connection locations confirmed and adequately marked	
Ovality Test (Calibration Certificate) attached		Pre Handover inspection complete	
Pressure test documentation attached		Associated work order numbers issued by Water Corporation	
Spark testing verification attached (if applicable)			

Water Corporation has been notified of inspections agreed to at the Start-Up meeting - Yes/No

If no please provide an explanation for why –

INSPECTION ITEMS

Line		Pressure Test		Ovality Test		Sighted		Compaction		Pipe layer	
D/stream Access Chamber	Upstream Access Chamber	Date	Initials	Date	Initials	Date	Initials	Date	Initials	Initials	Pipelayer ID number

Please Note:

- By signing this document the Superintendent’s Representative confirms that periodic visual inspections have been carried out. Based on the evidence witnessed and/or provided, the Superintendent’s Representative is confident that the works have been constructed in accordance with the accepted plan.
- Compaction information and/or supporting documentation is only required where the depth of sewer exceeds 5 metres.

Non-conformance:

Are there any non-conformances that the Superintendent believes should be accepted by the Water Corporation? **Yes/No**

*If yes please attach supporting documentation for consideration and advise how/why they occurred and what will be done to avoid them occurring on future projects.

<p>Contractor’s Statement: We the Contractor confirm that the assets constructed comply with Water Corporation’s applicable design and construction manuals, standards and specifications for these works. Contractor - _____ Contractor’s Representative - _____ Signature - _____</p>	
<p>Superintendents Statement: Based on the visual inspection of the works completed, viewing and auditing of all contractors test results, we the superintendent are satisfied that the works are practically complete and ready for handover to Water Corporation in accordance with all requirements of the Developers Manual. Superintendent - _____ Superintendents Representative - _____ Signature - _____</p>	